

New Hope Solebury School District
High School Modernization study
Project Schedule

The High School Modernization for New Hope Solebury High School involves the upgrade of existing infrastructure systems as well as construct Additions and relocation of Program spaces with in the building.

The Goals of the Project are as follows:

- Address Issues of Safety & Security
- Improve the Building's Physical Condition
- Improve the District's ability to deliver the Educational Program in the High School
- Improve Building Zoning
- Increase Opportunities for Community Use

The Project will involve both the High School and Middle School Buildings due to the sharing of building systems as well as program spaces between the two buildings.

The Schedule proposed for the project is as follows;

We are currently are working on Design Development and Land Development Process. It is anticipated that the project will receive a Waiver for Land Development from the Borough.

With the Waiver from Land Development it is anticipated that the project will be bid in September and Construction on the additions will begin in October of 2015.

CONSTRUCTION:

The project will be constructed while the schools are in session and fully occupied by students. For this reason the projects will have to be divided into phases minimizing the impact to the educational program as both schools are currently used to their capacity. The preliminary phases development is as follows and will require revisiting as the educational program develops and with input from the School Administration and Staff in terms of schedules and flexibility of programs. We anticipate the total construction time with the phasing, as listed below, to be about 34 months. The Preliminary Phasing Plan is available for review on the District's Web Site.

Phase 1 – New Construction –

1 October 2015 thru 1 July 2016

Phase 2 – Renovate the "Art/FCS wing into classrooms, Renovate the previous administrative offices into Classrooms, Upgrade Science Classrooms.

Over summer of 2016.

Phase 3 – Construct Classrooms along senior hallway and expand the Aux Gym/ Renovate the MS Gym. Construct LGI and Renovate Graphics lab and Band Room

1 Sept 2016 thru 1 June 2017

Phase 4 – Final Renovation of Finishes and MPE infrastructure.

Over summer of 2017.

Phase 5 – Renovate the High School Gym , existing Tech and Music classrooms and the '38 building.

1 September 2017 thru 15 June 2018



Godshall Kane O'Rourke Architects, LLC
12 E. Butler Ave., Suite 205, Ambler, PA
T: 215.646.2003 F: 215.646.5707
www.gkoarchitects.com