



### Area D (M.S. & Aux. Gyms)

- Installation of high-bay LED lighting proceeding in the Middle School Gymnasium.
- Installation of above ceiling MEP systems nearly complete in the Middle School Locker Rooms. Installation of ceiling grid scheduled for next week.
- Installation of epoxy flooring system completed in Middle School Locker Rooms.
- Installation of toilet room fixtures completed in Middle School Locker Rooms.



- New Auxiliary Gym Addition exterior brick veneer to begin this week.
- Placement of concrete slab-on-grade completed in Auxiliary Gym.
- Installation of Auxiliary Gym duct work scheduled to begin this week.
- Installation of Auxiliary Gym over-head electrical rough-in completed.
- Installation of relocated wrestling mat hoist scheduled for this week.
- Completion of CMU wall patching almost completed. Painting of roof structure and interior walls scheduled for next week.

### Area A – Renovations

- Construction of new interior CMU block walls completed for new classrooms and corridor display cases.
- Installation of mechanical piping and ductwork almost completed.
- Installation of electrical power and lighting rough-ins completed for noted classrooms.





### **Area A – Connecting Link Addition**

- Construction of 2-story CMU bearing walls completed.
- Erection of roof steel framing and metal roof decking completed. Roof insulation and base ply installation completed.
- Construction of addition interior CMU walls proceeding, completion expected next week.
- Spray-foam insulation completed on exterior face of CMU walls. Brick veneer to begin within next two weeks.
- Installation of UG communications feeder conduits from Area A into Area D completed.

### **Area F – Middle School Secure Entrance, Office Addition & Enclosed Walkway**

- Continuous concrete wall footing installation completed for enclosed walkway. Backfilling between walls in preparation for concrete slab-on-grade installation.
- Construction of CMU walls and piers proceeding for new enclosed walkway connecting Middle School to High School.
- Erection of Middle School Administration Office Addition roofing steel and metal roof decking scheduled to be completed next week. Roofing installation the week after.



### **Area A-B – New Fitness Center, Entrance & Administration Offices**

- Excavation and installation of new concrete footings for exterior and interior walls.
- Excavation and installation of underground plumbing rough-in for Girl's Locker Room facilities.
- Installation of main underground electrical feeder conduits, running from boiler room through Fitness Center into new Lobby, connecting all systems for Area A.